



## **VISION PROJECT**

Noted below **IN BOLD** is the updated status of the rebidding process for new indoor facilities:

**Feb 1** – pre-bid meeting w/potential bidders **was held as scheduled. There were 22 attendees. Our guess is that there were representatives from 4 to 5 primary contractors in attendance. Many attendees voiced concerns about supply chain issues and getting materials timely for a projected completion date in 2022.**

**At the conclusion of this meeting and to address the bidders' concerns, DNR personnel discussed extending the completion date into 2023, but with completion stage benchmarks to ensure progress is made. At the same time, they also confirmed from grant staff that we could obtain an additional extension for the grant funds. Subsequently, the DNR informed the design engineers (NFE), who, in turn, notified the bidders, that the "Substantial" and "Final" completion dates have been extended (see below).**

**Feb 16** – bids due to NFE. **This due date was extended by one week to Feb 23.**

**Mar 7** (or sooner) – NFE would send bids to DNR-DTMB for their review

**Mar 29** – DNR-DTMB Board Meeting for approval

**Apr 6** – Contract signed

**Apr 11** – Construction begins

**30Jun23** – **Substantial completion date**

**4Aug23** – **Final completion date**